

Work continues on DaneCom:

- **Brigham Tower**



- Equipment shelter delivered on-site 2/19 (picture above)
- New antennas installed on the tower this week

- **DeForest Tower**

- Lease agreement is complete
- Notice to Proceed (with construction) has been received from the Wisconsin DOT
- Pre-construction meeting has taken place
- Tower modifications to begin in March

- **Rockdale Tower**

- Guy wire replacement complete
- Tower bracing is ongoing
- Equipment shelter to arrive in early to mid-April

- **Stoughton Water Tower**



- Shelter to arrive in mid-March
- Welding on tower for antenna mounts underway (you can see two people on top of the water tower working on the mounts if you look closely)

- **Sun Prairie Tower**

- Adjustments to the microwave antennas (to accommodate the additional towers and the decommissioning of the old, expensive Stoughton – AT&T tower)

- **Deerfield – WJJO Tower**

- Lease agreement complete
- Shelter foundation to be constructed in April
- Equipment shelter to be installed in late May