

4/11/2016

Lots of pictures for this update showing the great progress being made for the DaneCom radio system enhancements! See below:

DeForest



- Walls for the new DaneCom equipment room are being constructed. This room created from existing unused space inside State Patrol HQ in DeForest.
- Electric and HVAC work continues

WJJO



- Guy anchor pits and rebar are seen in this picture
- Tower building / installation to begin soon



- A more “finished” view of a guy anchor pit (filled with concrete)

Rockdale



- Soil leveling took place last week
- Gravel has been placed around the concrete pads. The concrete pads will have equipment shelters and other necessary equipment placed on them in the future – all of which will support the DaneCom system.

Stoughton WT



- Equipment shelter (the red brick building) set in place



- Various cables being fed to and from the water tower (left) and electric panel (right)

Other sites

- Brigham
 - (Emergency Generator) Fuel tank installed
 - Electricity now serving the shelter
 - Much of the radio equipment to be installed this week
- CCB
 - Testing of the paging system using the new Symphony dispatch consoles took place last week
- Certain antennas that were installed during the first edition of DaneCom are being swapped out for different antennas. These antennas are from a different manufacturer and will have slightly different characteristics than the antennas they are replacing
- Backup 911 Center is currently under construction and is scheduled to be ready for occupancy in early August. Once the building is complete, installation of equipment and dispatch furniture can take place.