

DaneCom Outreach Update

1/28/2016

Sometimes, a picture is worth a thousand words. This update contains a few pictures showing the work that's in progress to fully bring DaneCom to life.



A small amount of the yet-to-be installed DaneCom infrastructure equipment, currently staged at General Communications. Some of the equipment seen here will be placed at the sites that are still under construction.



Just another view of the new DaneCom infrastructure equipment that will be installed in the coming months.



Rockdale tower site. Concrete pad for the equipment shelter is seen. The shelter will be delivered in the coming weeks. The shelter is trucked to the location whole, and (not so) simply set and secured onto the concrete pad you see here.



Also at Rockdale. This shows some of the prep work necessary to place an equipment shelter at Rockdale or anywhere else, for that matter. Trenches are dug to bury conduits that can contain wiring for the site. Trenches such as this are also dug to bury the required grounding wires as well.



Another picture from Rockdale, showing a grounding plate, which is used in some situations to help to ensure proper (electric) grounding.